

# Engineer Report for December 10, 2018

## Well 6 Pumping Station Construction

The contractor has mobilized to the job site and installed erosion control measures and the construction entrance on the well site. The contractor has also begun the clearing of trees along Whalen Road for the sanitary sewer installation. The preconstruction conference will be held on Tuesday December 11.



## Fireman's Park Splash Pad

The contractor has poured the concrete for the retaining walls and the foundation for the building. Watermain testing has yet to be completed.



### Silent Street Dredging

Contractor mobilized on December 3<sup>rd</sup> and has started the removal of material from the bottom and sides of the existing pond.

### CTH M Reconstruction

The contractor has completed the watermain and sanitary sewer installation for the City of Verona utilities that can be installed this year. Testing of the new watermain and sanitary sewer has yet to be completed.

### CTH M/ Liberty Drive/ Thousand Oaks Trail Traffic Signals

The contractor has elected to push the start of this project to spring 2019.

### CTH PD - Woods Road to CTH M

AECOM is working on the final plans and specifications for the reconstruction of CTH PD from CTH M west to Woods Road. Final plans will be submitted to the City in December 2018.

### City of Verona Standard Construction Details

AECOM has submitted standard detail drawings for final review by City staff. This includes roadway, water main, sanitary and storm sewer, and other incidental details.